

2022 Street Improvement Project

Main Street Downtown

Resurfacing Project

(Garland Rd - IL Rte. 176)



Issue Date: October 3, 2022



Construction Schedule (Week Starting)

9/19	9/26	10/3	10/10	10/17	10/24
Curb & Sidewalk Remove & Replace					
			Asphalt Milling & Base Repairs		
				Binder (First) Layer Asphalt	
				Surface (Final) Layer Asphalt	
					Pavement Striping

WHAT TO EXPECT:

Curb & sidewalk replacement is underway with the first pour scheduled for 10/5. Curing time will require the second pour to be the week of 10/10 with asphalt milling to follow later that week.

Future updates found at:
www.wauconda-il.gov/StreetImprovementProgram



Questions: HMG Engineers, Inc.
Scott Reisinger
(847) 668-3141

Village of Wauconda
Joe Coulter
(847) 526-9610